

AIA[®] Document G701[™] – 2001

Change Order

PROJECT (Name and address): Randolph HS/MS- Baseball/Softball Field Renovations Randolph High School / Middle School Complex	CHANGE ORDER NUMBER: 001 DATE: 12/2/2013	OWNER: <input checked="" type="checkbox"/> ARCHITECT: <input checked="" type="checkbox"/> CONTRACTOR: <input checked="" type="checkbox"/> FIELD: <input type="checkbox"/> OTHER: <input type="checkbox"/>
TO CONTRACTOR (Name and address): Gallen Contracting Inc. 510 Hudson St. Hackensack NJ 07601	ARCHITECT'S PROJECT NUMBER: 12.166 CONTRACT DATE: June 20, 2013 CONTRACT FOR: Site Work / Field Construction	

THE CONTRACT IS CHANGED AS FOLLOWS:

(Include, where applicable, any undisputed amount attributable to previously executed Construction Change Directives)

Additional Scope of Work Approved by the Owner:

- Provide Sod throughout both fields	\$ 30,933.28
- Provide Baseball warning track.....	\$ 18,000.00
- Provide Softball warning track.....	\$ 10,000.00
- Remove clay from bullpen.....	\$ 1,120.00
- Fence changes requested by coaches	\$ 4,712.00
- Re-tilling the field after irrigation was added	\$ 3,540.00

Unforeseen Field Conditions:

- Rock Removal.....	\$ 11,982.00
- Regrade around ledge rock.....	\$ 3,280.00

Subtotal Contract Modifications.....	\$ 83,567.28
Less Contract Allowance.....	\$ -6,000.00
Total Contract Modifications.....	\$ 77,567.28



The original Contract Sum was	\$ 436,200.00
The net change by previously authorized Change Orders	\$ 0.00
The Contract Sum prior to this Change Order was	\$ 436,200.00
The Contract Sum will be increased by this Change Order in the amount of	\$ 77,567.28
The new Contract Sum including this Change Order will be	\$ 513,767.28

The Contract Time will be increased by fifty (50) days.

The date of Substantial Completion as of the date of this Change Order therefore is October 25, 2013

NOTE: This Change Order does not include changes in the Contract Sum, Contract Time or Guaranteed Maximum Price which have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

<u>Solutions Architecture</u> ARCHITECT (Firm name)	<u>Gallen Contracting Inc.</u> CONTRACTOR (Firm name)	<u>Randolph Twp. Board of Education</u> OWNER (Firm name)
81 Clay Street, 2nd Fl. Ste. 2, Newark, NJ 07104 ADDRESS	510 Hudson St., Hackensack NJ 07601 ADDRESS	, 25 Schoolhouse Road, Randolph, NJ 08876 ADDRESS
 BY (Signature)	 BY (Signature)	 BY (Signature)
Frank A. Messineo, AIA (Typed name)	Brendan Allen (Typed name)	 (Typed name)
DATE 12/2/13	DATE 12/4/13	DATE

AIA Document G701[™] – 2001. Copyright © 1979, 1987, 2000 and 2001 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** This document was produced by AIA software at 18:17:35 on 12/02/2013 under Order No.9473167325_1 which expires on 07/01/2014, and is not for resale.

User Notes:

(1765898102)